



Co-financed by the Connecting Europe
Facility of the European Union



Data Collection, hydraulic and morphological
modelling of the Danube River and the Sava River in
the Republic of Serbia

Lot 1: **Hydraulic and morphological modelling of the
SRB-CRO common stretch of the Danube River**

Stakeholders' Forum Meeting Number 09

24/09/2024, Backa Palanka

Romeo Soare, Hidrozavod DTD



Table of Content

- Basic project data
- Activities breakdown
- Summary of outputs
- Next steps
- Q&A



Basic Project Data

- Contract: Data Collection, hydraulic and morphological modelling of the Danube River and the Sava River in the Republic of Serbia - Lot 1: **Hydraulic and morphological modelling of the SRB-CRO common stretch of the Danube River**
- Contracting Authority: Ministry of Construction, Transport and Infrastructure
- Contractor: Hidrozavod DTD AD Novi Sad, Republic of Serbia
- Contract signature date: 11 June 2024
- Commencement date: 14 June 2024
- Duration: 12 months (provisionally adjusted to 6 months)
- Contract is part of activities within the EU CEF funded project “Preparing FAIRway 2 works in the Rhine-Danube Corridor”



Summary of Outputs (Thematic Milestones)

No.	Output	Contractual delivery time	Provisional adjusted delivery time
01	1D model calibrated and running	M03	M03
02	Updated ENRs for selected gauging stations	M03	M03
03	Updated bottleneck Catalogue	M04	M04
04	Approved list of prioritized bottlenecks to be modeled	M04	M04
05	Selected and agreed criteria for the multi-criteria analysis	M05	M04
06	2D models developed	M10	M06
07	Integrated study on alternative solutions developed	M11	M06



Next steps

- **Updating the bottleneck catalogue**
- Definition of the list of prioritized **bottlenecks to be modeled**
- Agreed criteria for the **multi-criteria analysis**
- Development of **2D models** for the prioritized bottlenecks



Q&A



Co-financed by the Connecting Europe
Facility of the European Union



Thank you for your kind attention

24/09/2024, Backa Palanka

Romeo Soare, Hidrozavod DTD